GOVERNMENT OF ANDHRA PRADESH ABSTRACT

PRED- Waranagal District – MGNEGS- Providing BT to the R/f R&B Road to Rebally in Duggondi (M) with an estimated cost of Rs.45.50 lakh- Extension of Agreement Time (EOAT) - Accorded- Orders – Issued.

G.O.Rt.No.512

Dated.20.03.2014.

Read the following:

- 1. G.O.Rt.No.2099, PR&RD (Progs.I) Dept., Dt.22.11.2012.
- 2. From the CE,PR, MGNREGS,Hyd., Lr.No.NG19/NREGS/ Warangal/Rebally/2014, Dt.15.02.2014.

In the circumstances reported by the Chief Engineer, MGNREGS, Panchayat Raj, Hyderabad in reference 2nd read above, Government after careful examination of the proposal, hereby accord post facto Extension of Agreement Time (EOAT) upto 31.01.2014 for the work "Providing BT to the R/f R&B Road to Rebally in Duggondi (M) with an estimated cost of Rs.45.50 lakh " sanctioned under upgradation of NREGS, without imposing a fine as the delay is not attributed to the contractor due to adverse whether condition, heavy rainfall and land dispute.

- 2. The Chief Engineer, Panchayat Raj, MGNREGS, Hyderabad shall take necessary action in the matter accordingly.
- 3. A copy of this order is available on the internet and can be access at the address: www.ap.gov.in/goir

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr.K.S. JAWAHAR REDDY SECRETARY TO GOVERNMENT

То

The Chief Engineer, Panchayat Raj, MGNREGS, Hyderabad.

Copy to:

The Superintending Engineer, Panchayat Raj, Warangal District.

The District Collector, Warangal District.

The District Treasury Officer, Warangal District.

// FORWARDED BY ORDER//

SECTION OFFICER